

Public Facilities Committee and Finance Committee

Special Joint Meeting Agenda

City of Newton In City Council

Monday, July 11, 2016



7:15 PM Room 211

CANCELLED

RECEIVED
By City Clerk at 3:52 pm, Jul 07, 2016

ITEMS SCHEDULED FOR DISCUSSION:

Referred to Public Facilities and Finance Committees

#191-16 Funding to relocate the Zervas modulars to NSHS and Brown Middle School

<u>HIS HONOR THE MAYOR</u> requesting authorization to transfer the sum of five hundred thousand dollars (\$500,000) to the Public Buildings Department for the purpose of funding the relocation modular classrooms from the Zervas Elementary School to Newton South High School and Brown Middle School from the following accounts:

<u>Department</u>	<u>Account</u>	<u>Amount</u>
Executive Office	Full-time Salaries	\$40,000
Treasury	Debt Service (010772-582A48)	\$403,784
Treasury	Debt Service (010772-582A49)	\$21,216
Financial Info Systems	Full-time Salaries	\$35,000
[05/09/16 @ 4:59 PM]		

Respectfully submitted;

Deborah Crossley, Public Facilities Committee Chair Leonard J. Gentile, Finance Committee Chair

The location of this meeting is handicap accessible and reasonable accommodations will be provided to persons requiring assistance. If you need a special accommodation, please contact Jini Fairley, at least two days in advance of the meeting: ifairley@newtonma.gov, or 617-796-1253. For Telecommunications Relay Service dial 711.



City of Newton, Massachusetts Office of the Mayor

#191-16

Telephone (617) 796-1100

Facsimile (617) 796-1113 TDD/TTY (617) 796-1089

E-mail swarren@newtonma.gov

May 9, 2016

Honorable City Council Newton City Hall 1000 Commonwealth Avenue Newton Centre, MA 02459 David A. Olson, CNC

Ladies and Gentlemen:

I write to request that your Honorable Council docket for consideration a request to transfer the sum of \$500,000 to the Public Buildings Department for the purpose of funding the relocation of Modular Classrooms from Zervas to South High School and Brown Middle School. Transfers should be made from the following accounts:

Department	<u>Account</u>	<u>Amount</u>
Executive Office	0110301-511001 – Full Time Salaries	\$ 40,000
Treasury	0110772-582A48 – Interest Long Term Debt	\$425,000
F.I.S.	0111801-511001 – Full Time Salaries	\$ 35,000

As you know, four modular classrooms were moved from the Zervas Elementary School prior to its demolition. Those modular are currently stored at the Brown Middle School. Supporting details are attached.

Thank you for your consideration of this matter.

Sincerely,

Setti D. Warren

Mayor

1000 Commonwealth Avenue Newton, Massachusetts 02459

www.newtonma.gov

DEDICATED TO COMMUNITY EXCELLENCE



City of Newton, Massachusetts Office of the Mayor

#191-16

Telephone (617) 796-1100

Facsimile (617) 796-1113 TDD/TTY (617) 796-1089

E-mail swarren@newtonma.gov

May 9, 2016

Honorable City Council Newton City Hall 1000 Commonwealth Avenue Newton Centre, MA 02459 David A. Olson, Celo Newton, MA 02459

Ladies and Gentlemen:

I write to request that your Honorable Council docket for consideration a request to transfer the sum of \$500,000 to the Public Buildings Department for the purpose of funding the relocation of Modular Classrooms from Zervas to South High School and Brown Middle School.

As you know, four modular classrooms were moved from the Zervas Elementary School prior to its demolition. Those modular are currently stored at the Brown Middle School. Supporting details are attached.

Thank you for your consideration of this matter.

Setti D. Warren

Mayor

Sincere

Vard	
I	Ellen Gibson
II	Margaret Albright
III	Angela Pitter-Wright
IV	Diana Fisher Gomberg
V	Steven Siegel
VI	Ruth Goldman. Vice-Chairperson
3.711	Matthew Hills Chairnerson

Margie Ross Decter

Newton School Committee
I 00 Walnut Street
Newtonville, MA
Tel (617) 559-61 10
Fax (617) 559-6101
www.newton.k1 2.ma.us
schoolcommittee@newton.k1 2.ma.us



MEMO

VIII

To: Mayor Setti Warren

From: Lisa Mazzola Re: School Committee

Date: May 9, 2016

David A. Olsea, Olde Newton, MA 02459

RECEIVED

The School Committee at its May 9, 2016 meeting voted to approve the following item:

Motion proposed for vote:

To support this request for additional funds of \$500,000 to cover the siting, foundation and utility work, construction and interior finishing of two modular additions at Newton South and Brown. The modular additions will provide two classrooms at each school needed for the High School Stabilization Program and to accommodate enrollment at Brown.

Motion to approve was made by Pitter Wright and seconded by Goldman. The motion passed 7-0-2 (absent Mayor Warren, Ross Decter).

cc: Sandy Guryan, Deputy Superintendent/Chief Financial Officer Maureen Lemieux, Chief Financial Officer David Olson, City Clerk Dave Wilkinson, Comptroller

City of Newton



PUBLIC BUILDINGS DEPARTMENT

Josh Morse, Interim Building Commissioner
Telephone (617) 796-1600
FAX (617) 796-1601
TTY: (617) 796-1608
52 ELLIOT STREET
NEWTON HIGHLANDS, MA 02461-1605

Setti D. Warren Mayor

May 2, 2016

Mayor Setti D. Warren Newton City Hall 1000 Commonwealth Avenue Newton Centre, MA 02459

RE: Request for funds: Modular Classroom Move from Zervas to South High and Brown

Dear Mayor Warren:

The Public Buildings Department requests the sum of \$500,000.00 to fund the relocation of Modular Classrooms from Zervas to South High School and Brown Middle School. Below are the total costs for each school.

Brown \$224,860 South \$275,140 Total \$500,000

Should you have any questions regarding the above, please feel free to contact my office.

Sincerely,

Josh Morse

Public Buildings Commissioner

cc: Maureen Lemieux, Chief Financial Officer

Alex Valcarce, Program Director Dori Zaleznik, Chief Admin Officer

BROWN - Modular Classrooms

TEK Consultants, Inc

						RUN	RUNNING
	ğξ	Unit	Labor	<u>Material</u>	Total	2	TOTALS
Grub Site		ST			1,000	↔	1,450
Remove Fill / Excavate	100	ST			2,500	69	5,075
Sonotubes / Setting Plates/Prep Bldg Area Under Modulars (Stone) Hellical piles		LS			11,500	G	21,750
Move and Reset Modulars(Ready to Trailer at Exist Site)		LS			10,000	6	36,250
Frame PT Skirt Structurre	200	J7	1,500	1,000	2,500	υ	39,875
Sht Mtl / Cement Bd Skirt 24-inches below grade	200	<u>4</u> 1	1,500	1,000	2,500	↔	43,500
Patch Roofing at Modular Units		ST	1,000	1,000	2,000	↔	46,400
New Gutters and Downspouts to Grade		S	2,000	2,000	4,000	69	52,200
Electrical Power Feed - Power distribution		ST			20,000	↔	81,200
Assume light fixtures are operable (Remove/Reset)		ST	1,500	200	2,000	↔	84,100
Assume existing fire alarm devices to existing panels		ST			5,000	↔	91,350
Assume new data and wireless lines to existing bldg	1800	SF			3,500	↔	96,425
Assume new security alarm devices to metal bldg panel (By Owner)					0	↔	96,425
RTU's - Assume Operable, but need to Reset /Start Up / New Trunk	2	rs			2,500	↔	100,050
HVAC - reconnect/clean ductwork and registers	-	rs	1,500	200	2,000	69	102,950
Gas Piping - Connect to existing building		S	5,000	2,500	7,500	↔	113,825
Demo Existing ACT / Keep Grid / Adjust - Replace Small % of Tile in Modulars	1800				4,500	69	120,350
Patch VCT in Modulars		S			2,500	σ	123,975
Interior Wall Patching / Mold Remediation		S			3,000	G	128,325
Paint all surfaces - Entire Project - NOT REQUIRED					0	₩	128,325
New Window Shades - NOT REQUIRED					0	₩	128,325
Assume MB's and TB's are OK as-is	,				0		128,325
Aceess Ramp / Walkway - Slab on Grade / Support Stone					9,750	↔	142,463
Access Ramp Sonotubes / Framing Canopy / Roof / Liteing					5,000	69	49,713
Exterior Doors / Cut into Modular Wall - Patch Existing	2	Ea			2,500	₩.	153,338
Steel Ramp		-			18,000	· &	179,438
Patch Hardy Plank		rs			2,500	↔	183,063
Rate Existing Building Openings	475	SF			7,500	` \$	193,970

NSHS Alternative HS - Modular Classrooms

TEK Consultants, Inc

	Ì					RUNNING TOTAL	
	ΔŁ	ij	Labor	Material	Option 3	Option 3	
Clear Trees / Grub Site		- S			2.500	3.625	
Remove Fill / Excavate	100	ζ	5,000	2,500	2,000	\$ 6,525	
Sonotubes / Setting Plates/Prep Bidg Area Under Modulars (Stone) Hellical Piles	30 E	Ea	12,500	4,500	11,500	\$ 23,200	
Move and Reset Modulars(Ready to Trailer at Exist Site)		LS.			10,000	\$ 37,700	
Frame PT Skirt Structurre	720 T	LF	1,500	1,000	2,500	\$ 41,325	
Sht Mtl / Cement Bd Skirt 24-inches below grade	720 [ᆁ	1,500	1,000	2,500	\$ 44,950	
Patch Roofing at Modular Units	1	S	1,000	1,000	2,000	\$ 47,850	
New Gutters and Downspouts to Grade	1	S	1,000	1,000	2,000		
Electrical Power Feed - Power distribution	7	S			7,500		
Assume light fixtures are operable (Remove/Reset)	1	rs S	0	0	200		
Assume existing fire alarm devices to existing metal bldg panel system		S.			3,000	\$ 66,700	
Assume new data and wireless lines to metal bldg	1800	SF			3,000		
Assume new security alarm devices to metal bldg panel (By Owner)					200	\$ 71,775	
RTU's - Assume Operable, but need to Reset /Start Up / New Trunk	3 2	Ea	5,000	0	5,000		
HVAC - reconnect/clean ductwork and registers	7	rs	0	0	2,000	\$ 81,925	
Gas Piping - Connect to existing building	1	ST	3,000	1,500	4,500	\$ 88,450	
Remove Vanities / Patch		လ			1,000		
Demo Existing ACT / Keep Grid / Adjust - Replace Tile in Modulars	1800 S	SF			12,500	\$ 108,025	
New VCT/VCB in Exisiting Modular CR's + Luann encapsulate	1800	SF			000'6	\$ 121,075	
Interior Wall Patching		rs			2,000	\$ 123,975	
Paint all surfaces - Entire Project					10,000		
New Window Shades - NOT REQUIRED					0		
Assume MB's and TB's are OK as-is					0		
Aceess Ramp / Walkway - Slab on Grade / Support Stone					9,500	\$ 152,250	
Access Ramp Sonotubes / Framing Canopy / Roof / Liteing					7,500	\$ 163,125	
Exterior Doors / Cut inot Modular Wall - Patch Existing (Double Door)	3 1	Ea	1,000	1,000	2,000	\$ 166,025	
PT Stairs / Rails	1	rs I	1,000	1,500	2,500	\$ 169,650	
Steel Ramp		_			18,000	\$ 195,750	
Concrete Walks	\$ 009	SF	200	200	2,500	\$ 199,375	
New Partitions (Exist Bldg)	250 S	SF		N/A			
Doors / Frames / Hardware (Exist Bidg)	2 E	Ea	1,500	1,500	3,000		
Re-work Electrical / Liteing / Fire Alarm /	7	ST			5,000	\$ 210,975	
Re-Work HVAC]	ST			2,700	\$ 214,890	
Architectural - Ceilings / Paint / Floor	S 000'S	SF			0	\$ 214,890	
Siding Hardy Plank (over exsiting T-111 siding)	8	SF	0	0	16,000	\$ 238,110	
5% Contingency		H				\$ 11,905	
Design		+				\$ 25,125	
Date: 100		+				275 440	
Project Lotal		-	1				