

Newton Carriageway / Commonwealth Avenue (Route 30) Reconstruction Project

Presented by

Matt DiGiacomo, P.E.

Project Manager

Howard Stein Hudson

&

Chris Malsch, P.E.

Construction Services Manager

Howard Stein Hudson

Presented to

The City of Newton

March 19, 2024




HOWARD STEIN HUDSON

Engineers + Planners


Project Area Context – Other Planned Projects



Engineers + Planners




Introduction – Location



Project History and Goals



Engineers + Planners



Rendering: Proposed Cross-Section at Lyons Field



Engineers + Planners



Construction Schedule and Impacts



Engineers + Planners


- Early action utility work (Eversource electric) to begin April 1, 2024
- Advanced Warning Signage and survey control installed beginning April 1, 2024 through April 5, 2024
- The arborist site walk is currently scheduled for April 1, 2024
- Tree protection to be installed beginning April 2, 2024
- Clearing, grubbing, and tree trimming beginning on April 8, 2024
- Test pits to be conducted starting on April 11, 2024
- Drainage work will begin April 19, 2024 and continue through May 14, 2024
- Signals will be installed in phases beginning September of 2024 and concluding in August of 2025
- Final Completion in November of 2025

Construction Schedule and Impacts Phase 1



Engineers + Planners

- Phase 1 reconstruction scheduled to begin June 7, 2024 and conclude October 7, 2024




Construction Schedule and Impacts Phase 2



Engineers + Planners

- Phase 2 reconstruction scheduled to begin October 9, 2024 and conclude October 7, 2025




Construction Schedule and Impacts Phase 3



Engineers + Planners


- Phase 3 reconstruction scheduled to begin August 13, 2025 and conclude November 7, 2025



Anticipated Project Timeline



Engineers + Planners



Thank you!

