# FY 2015-2019 Capital Improvement Plan

Honorable Board of Aldermen

- Committee of the Whole -

October 21, 2013




## Summary of CIP Projects


- FY15 vs FY14
  - 33 less projects (313 vs 280)
  - \$29M less in capital need (\$344M vs \$315M)
- In the works: 47 Projects, Totaling \$200 Million
- Override: 5 Projects valued at \$140 Million
- Goal: investments to make Newton a more sustainable and livable City

### Large Project Status Update


Project	Schedule Comments & Status		Budget Comments & Status		tus	Critical Issues
Angier	-MEPA process completed5-58 Process: BoA approved 9/23Scope & Budget voted by MSBA Oct 2 <sup>nd</sup> Next Steps: -Proceed to Construction Drawings		Est Project Cost: Appropriated : Encumbered/Spent:	\$37.5M \$750k \$716k		-MBTA permit for retaining wall -Mass Historical Commission draft MOA -Offsite traffic improvement narrative
Zervas	-OPM on board; RFP for Designer in Oct. -Feasibility Study to commences in Nov'13 w. completed study in March 2014.		Est Project Cost: Appropriated: Encumbered/Spent:	\$40M \$1M \$0		-Secondary swing space, September 2015 move in date.
Carr	<ul><li>Abatement work is completed,</li><li>New windows arrive December 2013.</li><li>Construction thru August 2014</li></ul>		Est Project Cost: Appropriated: Encumbered/Spent:	\$12.74M \$12.74M \$11.8M		- Literacy Program and Social Pragmatic Program share space with the After School Program.
Cabot	- SOI submitted to MSBA; hoping for invitation Nov/Jan meeting		Est Project Cost: Appropriated: Encumbered/Spent:	\$45M \$0 \$0		-Acceptance to MSBA program.
Sta 3 & HQs	<ul> <li>Working Group meeting monthly</li> <li>Sequencing of business, historical, operational uses.</li> <li>Feasibility study/site layout in Nov.</li> </ul>		Est Project Cost: Appropriated: Encumbered/Spent:	\$15M \$0 \$0		-Federal Historic Register. -Abutting properties (commercial, MWRA).
Sta 10 & Wires	- Seeking BoA approval on Article 97 . - 50% Construction docs in October.		Est Project Cost: Appropriated: Encumbered/Spent:	\$6.4M \$696K \$279K		-Requires State Legislation. -MOU conditions. -Install of temp facility during winter.
FA Day	-Substantial Completion Aug 29th -Close out Oct 31st.		Est Project Cost: Appropriated : Encumbered/Spent:	\$7.53M \$7.53M \$7.15M		-Final change orders and closeout submittals.



# CIP by Asset Type Total: \$226.8M (Funded)




# CIP by Funding Source Total: \$226.8M (Funded)



Longer Range Planning


-Technology





### **Technology Vision**

- 1. Infrastructure- fiber connections
- 2. Security- disaster recovery
- 3. Software, Applications, Process Improvement
  - cloud email/calendars
- 1. User Support & Training
  - -internal/external



#### **Schematic of City-wide Fiber Plan**

- Longer Range Planning Horizon
  - —Technology
  - -Vehicle Replacement



- Longer Range Planning Horizon
  - -Technology
  - -Vehicle Replacement
  - -Complete Streets





- Longer Range Planning Horizon
  - —Technology
  - -Vehicle Replacement
  - -Complete Streets
  - -Schools




- Longer Range Planning Horizon
  - -Technology
  - -Vehicle Replacement
  - -Complete Streets
  - -Schools
  - -Parks & Trees





### Street Tree Population Projection




Goal is 10,000 trees over 15 years

- Longer Range Planning Horizon
  - Technology
  - -Vehicle Replacement
  - -Complete Streets
  - -Schools
  - -Parks & Trees
  - -Water & Sewer



#### **CIP Yearly Calendar**



Next up—

#### 5-Year Financial Forecast

Maureen Lemieux, CFO