

Public Facilities Committee Report

City of Newton In City Council

Wednesday, January 3, 2018

Present: Councilors Crossley (Chair), Kelley, Danberg, Norton, Laredo; also Present: Grossman,

Downs, Scibelli-Greenberg, Krintzman **Absent:** Councilors Leary, Gentile, Lappin

City staff present: Commissioner of Public Works Jim McGonagle, Chief Operating Officer Jonathan

Yeo

#49-18 Updates on the Accelerated Roads Program

<u>PUBLIC FACILITIES COMMITTEE</u> requesting periodic updates on the Accelerated

Roads Program.

Action: <u>Public Facilities Committee Held 5-0</u>

Referred to Finance and Appropriate Committees

#63-18 Submittal of the FY 2019 to FY 2023 Capital Improvement Plan

HIS HONOR THE MAYOR submitting the Fiscal Years 2019 to 2023 Capital

Improvement Plan pursuant to section 5-3 of the Newton City Charter.

Action: Public Facilities Committee Held

Note: Commissioner of Public Works Jim McGonagle and Beta Engineering Consultant Conrad Ledger presented an overview of the FY18 Accelerated Roads Program. Beta Engineering, a pavement management firm, has been working with the City to use Street Scan data to assist DPW in creating a prioritized Roads rehabilitation program which includes methods for repair and ongoing maintenance. Street Scan is a road survey system that has been employed to more accurately assess the condition of streets and sidewalks throughout the City. Mr. Ledger noted that the Street Scan data revealed an average PCI (Pavement Condition Index) of 62 (of 100). 35% of Newton streets are below a PCI of 55. The below chart demonstrates how the pavement rating corresponds to the pavement condition.

| PCI Ranges | | | | | |
|------------|----------|---------------------------------------|--|--|--|
| | | Maintenance CategoryDefer Maintenance | | | |
| Good | 92-80 | Routine Maintenance | | | |
| Fair | 80-65 | Preventive Maintenance | | | |
| Poor | 65-50 | Rehabilitation | | | |
| Very Poor | Below 50 | Reconstruction | | | |

Mr. Ledger provided a diagram of the life of a conventionally repaired road and illustrated where strategic maintenance measures that could extend the life of the roadway should be taken. Mr. Ledger noted that at the type of repair becomes more invasive, the cost increases. The below chart summarizes the FY19 Roads Budget with relative costs for various methods of repairs versus maintenance procedures.

| Treatment Type | Percentage | Cost | Length (FT) | Length (MI) | |
|---------------------|------------|-------------|-------------|-------------|--|
| Concrete Overlay | 12% | \$1,080,000 | 1,600' | 0.30 | |
| Mill and Overlay | 70% | \$6,500,000 | 54,500' | 10.32 | |
| Micro/Fog/Cape Seal | 16% | \$1,500,000 | 63,360' | 12.00 | |
| Crack Sealing | 2% | \$200,000 | 128,000' | 24.24 | |
| | | | | 0.00 | |
| Total | | \$9,280,000 | 247,460' | 46.87 | |

Mr. Ledger presented the attached PowerPoint, emphasizing the importance of planning the appropriate methods of preventive maintenance in order to maximize the value of investments in roadway rehabilitation and reconstruction. Mr. Ledger explained that as roads age, different types of maintenance become necessary in order to prolong the useful life. Mr. Ledger described a road shared by two adjacent communities to highlight the importance of preventive maintenance. After full reclamation of this shared road, Fairfield, CT applied preventive maintenance measures to preserve the integrity of their half of the roadway. However, Bridgeport, CT chose not to invest in the same measures for their half of the road. Ultimately, the portion of the road in Bridgeport, CT required another extensive road repair while the portion of the road in Fairfield, CT only required additional maintenance. Over the same time period, Bridgeport spent more than double what Fairfield, CT spent while suffering a road with poorer conditions.

Mr. Ledger reviewed methods of preventive, maintenance that were used this construction season and presented new methods which DPW intends to implement during the 2018 construction season. Details of each method can be found in the "Preservation Toolbox" at http://www.fp2.org/. Commissioner McGonagle confirmed that lists of roadways sorted by PCI and alphabetically will be distributed to Councilors, but noted that factors like utility work can impact the schedule. The Commissioner stated that DPW has established a list of streets that will have utility work done and has been working to coordinate paving with the utility companies. The Commissioner noted that DPW expects to have Street Scan complete another full inspection after three years to compare the average PCI with the initial street scan data. DPW hopes to bring the average PCI to 80 over the course of ten years, assuming continued investment in the Accelerated Roads Program of approximately \$9.5 million dollars each year.

Committee members questioned whether bicycle accommodations including possible widening of the roadway and adjustments to curbs and sidewalks are being fully addressed during the construction. The Commissioner noted that widening of the roadway and curb and sidewalk work increases the scope of the work and takes significantly more time and money, but confirmed

that DPW will continue to design bicycle accommodations whenever possible, on major routes. He noted that the City's Transportation Director, Nicole Freedman is currently working on an additional 2.5 miles of bicycle network design.

Commissioner McGonagle confirmed that sidewalks will be replaced with the predominant material existing. Chief Operating Officer Jonathan Yeo questioned whether granite curbing on main roads should be included and noted that the administration can review betterment policies.

The Commissioner noted that DPW is collaborating with Planning to review standards and develop design guidelines that include standard sidewalk widths, a tree removal policy and ADA guidelines. He noted that they are hoping to create a standardized process with efforts from DPW, Engineering, Planning and Parks & Rec. The Public Facilities Committee is planning to review the draft Street Design Guide in early Spring. Committee members were in agreement that a long range plan with clear priorities will be beneficial to the City.

With regard to the Tree Policy, the Commissioner noted that DPW is trying to balance competing interests. The design guidelines will be helpful, but each situation may present different challenges. During the 2017 construction season, Adams Street was reconstructed to meet Complete Streets standards. Initially, DPW was hesitant to remove a number of trees on Adams Street. Based on feedback, it was determined that the community was supportive of the removal of trees, many of which impacted the sidewalks and were buckling the roadway. Since many trenches preceded the road work, in order to replace water sewer and gas lines; Adams Street required full reclamation. This meant the roadway was pulverized to a depth of about 12", which also destroyed tree roots.

However the Commissioner noted that when DPW began construction on Beacon Street, 29 trees were initially identified for removal. After significant public pressure not to remove the trees, the number was reduced to 11 and later, 3. Committee members expressed concern that the trees that remain will have a detrimental impact on new sidewalks and curbs later years and urged the Commissioner to be cognizant of the long term impacts of tree related decisions. It was noted that by leaving trees that should be removed, additional costs will accrue over time, as old trees die or further impact the public way. The Commissioner confirmed that it is better practice to remove and replace trees with proper species when redoing the roadways rather than returning at a later date. Additionally, the City's Tree Warden works with DPW to determine the appropriate types of trees and locations for replanting.

Committee members questioned whether the "hot in place" method of melting and recycling existing pavement in one operation, will have lasting damage on the trees impacted. Commissioner McGonagle noted that the "hot in place" method was performed on one of the hottest days of the year with limited wind. He noted that the circumstances were out of the ordinary but confirmed that DPW has spoken with other communities to verify that permanent damage is not done. DPW will not use the "hot in place" method again until after confirmation that the trees leaf normally this coming Spring. Additionally, the department will wait until early fall to

use the "hot in place" preventive maintenance method.

The Commissioner noted that the City has developed a strong working relationship with some utility companies and will be adding Verizon to the monthly meetings. It was noted that there remain limitations with regard to the availability of police details that thwart utilities' ability to coordinate and complete the work according Newton's aggressive schedule.

Committee members questioned whether residents can expect emergency work to be completed before the road is scheduled for repair, which may be in several years. The Commissioner confirmed that residents may (and should) still request repairs and the Highway Department has been working to ensure that repairs, (such as potholes) are completed within three days. He noted that safety repairs" are also included in the Accelerated Roads program. The safety repairs will include temporary solutions to roads in very poor shape, which are not scheduled for repair for several years. While the temporary repair will bring the condition of the road up to a PCI of 100, the rate of deterioration will be quicker than if the road were rebuilt.

The Commissioner noted that a binder including details of the Accelerated Roads program will be distributed to Councilors. Committee members were encouraged to help educate and share information with constituents.

Chairs Note: The Committee discussed pending agenda items we expect to take up through April.

Note: The Chair provided an overview of pending agenda items before the Public Facilities Committee and items that will be before the Committee during 2018. The complete listing of items is attached.

The Committee adjourned at 9:30 PM.

Respectfully submitted,


Deborah Crossley, Chair



Pavement Management



- The practice of planning for pavement maintenance and rehabilitation with the goal of maximizing the value and life of a pavement network
- The right repair at the right time!








City of Newton – Roads Program

- Create a comprehensive pavement management program
- 2. Coordinate utility and roadway projects
- 3. Communication to the community
- Preparation of bid documents and Construction Management
- 5. Pavement Maintenance

PCI Ranges

ConditionPavement RatingMaintenance CategoryExcellent.100-92.Defer MaintenanceGood.92-80.Routine MaintenanceFair.80-65.Preventive MaintenancePoor.65-50.RehabilitationVery Poor.Below 50.Reconstruction





Review – Analyze - Prioritize

- Create custom reports
 - Parent/Child Report
 - Roadways by PCI
- Cost Benefit Value
 - Data driven analysis to assist with prioritizing repairs
- Initial Street Lists
 - Coordinate with Utilities
 - Assess for Trees
 - Evaluate Sidewalks



2017 Paving Program

Repair Treatments






Crack Seal

Fog Seal

2017 Paving Program

Repair Treatments







Cape Seal

2017 Paving Program

Repair Treatments





Hot In-Place Recycling

2017 Paving Program

Repair Treatments



Mill and Overlay



Full Depth Reclamation





2018 Paving Program

New Repair Treatments





Bonded Wearing Course

Concurrent Work

- Sidewalks
 - \$40 per SY
- Curb Ramps
 - \$65 per SY
- New Curbing
 - \$40 per FT
- Remove and Reset Curbing
 - \$20 per FT
- Tree Removals and Replanting Program



| | | City of I | Vewton | | | | |
|---------------------|------------------------|--------------------|-----------|------------|-------|----------|-------------|
| | 2018 / | Accelerated Paveme | nt Manage | ment Progr | am | | |
| Mill and Overlay | | | PCI | Length | Width | Sq. Yds. | Total Cost |
| Crafts Street | Waltham Street | Watertown Street | 62 | 4.200° | 38' | 17.700 | \$814.200 |
| Mill Street | Walnut Street | Centre Street | 51 | 3.900 | 24' | 10,500 | \$483,000 |
| Ward Street | Commonwealth Avenue | Manet Street | 51 | 6.300 | 28' | 19,500 | \$897,000 |
| Chestnut Street | Elliot Street | Collins Street | 62 | 4.600* | 24' | 12,400 | \$570.400 |
| Beacon Street | Chestnut Street | Woodward Street | 50 | 1.700 | 32' | 6.000 | \$276,000 |
| North Street | Farwell Street | Commonwealth Ave | 65 | 2.800* | 32' | 8,500 | \$391,000 |
| Commonwealth Ave | Rowe Street | Washington Street | 63 | 3,150* | 34" | 12,000 | \$552,000 |
| Central Avenue | Washington Street | Prescott Street | 48 | 1,350" | 24' | 3,500 | \$161,000 |
| Beach Street | Washington Street | Court Street | 47 | 0,320* | 22' | 800 | \$36,800 |
| Centre Street | Richardson Street (09) | Ward Street (28) | 54 | 6,450" | 24' | 17,200 | \$791,200 |
| | | | 6.59 | 34.770 | | 108,100 | \$4.972.600 |
| | | | | | | | |
| Redaim or Cold In-F | | | PCI | Length | Width | Sq. Yds. | Total Cost |
| Cynthia Road | Greenwood Street | Deborah Road | 9 | 2,150* | 30' | 7,000 | \$402,500 |
| Bur dean Street | Winston Road | Greenwood Street | 9 | 0,950* | 25' | 2,700 | \$155,250 |
| Deborah Road | Cynthia Road | Sevland Road | 23 | 1,650° | 25' | 4,600 | \$264,500 |
| Court Street | Central Avenue | Washington Street | 20 | 1,500 | 22' | 3,750 | \$215,625 |
| Gammons Road | Roslin Road | Byfield Road | 15 | 1,025 | 25' | 2,850 | \$163,875 |
| | | | | | | | \$0 |
| | | | 1.38 | 7,275' | | 20,900 | \$1,201,750 |
| Safety Repairs | | | PCI | Length | Width | Sq. Yds. | Total Cost |
| Drew Road | Pond Brook Road | Nickerson Road | 21 | 0.270° | 29' | 1,200 | \$34.500 |
| High Rock Terrace | Cul De Sac | Rolling Lane | 46 | 1,100 | 29' | 3,500 | \$34,500 |
| Newbrook Circle | Audobon Drive | Cul De Sac | 32 | 0.750 | 29' | 2,400 | \$69.000 |
| Nickerson Road | Brookline Street | Dead End | 35 | 0,750 | 24' | 2,900 | \$57,500 |
| Pond Brook Road | Harwich Road | Dead End | 29 | 1,400 | 30' | 4.600 | \$132,250 |
| Rolling Lane | Audubon Drive | Brookline Street | 41 | 0,660" | 29' | 2,200 | \$63,250 |
| Waban Park | Walnut Park | Waban Street | 22 | 0,450 | 26' | 1,300 | \$37,375 |
| Waban Street | PearlStreet | Thornton Street | 22 | 1.860 | 24' | 5,000 | \$143,750 |
| Winston Road | Littlefield Road | Dead End | 9 | 1,050 | 29' | 3,400 | \$97.750 |
| Littlefield Road | Greenwood Street | Dead End | 46 | 1,320 | 26' | 3,800 | \$109,250 |
| | | | 1.82 | 9,610 | | 29,400 | \$845,250 |
| | | | 1.02 | 7,010 | | 27,400 | \$043,230 |
| Concrete Panel Ove | rlay | | PCI | Length | Width | Sq. Yds. | Total Cost |
| Lowell Avenue | Washington Street | Walnut Street | 29 | 1,650" | 33' | 6,000 | \$1,200,000 |
| | | | | | | | \$0 |
| | | | 0.31 | 1,650" | | 6,000 | \$1,200,000 |
| Pavement Preserva | tion | | PCI | Length | Width | Sq. Yds. | Total Cost |
| Crack Seal | | | 1 | 25,000° | 30. | 83,333 | \$75,000 |
| Fog Seal | | | | 8.000 | 30' | 26,667 | \$100,000 |
| Microsurfacing | | | | 13,000 | 30' | 43,333 | \$200,000 |
| Cape Seal | | | | 6.000 | 30' | 20.000 | \$250,000 |
| Bonded Wearing Co | ırse | | | 12.000* | 30' | 40.000 | \$650,000 |
| | | | 12.12 | 64.000 | | 213,333 | \$1,275,000 |
| | | | | | | ,, | ,, |
| TOTALS | | | ່າາ າາ | 117.305' | | | \$9.494.600 |
| | | | | | | | |

| Questions? |
|------------|
| |

DEPARTMENT of PUBLIC WORKS DPW OPERATIONS

Commissioner James McGonagle Operations Director Shane Mark

FLEET MANAGEMENT DPU, DPW (share with Parks)

Fleet Replacement Plan: Review coming up

'HIGHWAY' DIVISION (+- 300 miles roads)

ACCELERATED ROADS PROGRAM: Year 1 of ten: Road & Sidewalk Rehab./ Reconstruction
Heavy Road Maintenance procedures, Coordination with Public Utilities: Gas/ Electric

Street Design Guide (Engineering standards and protocols; Ordinance revisions)

MAINTENANCE, ONGOING: Street sweeping, Repairs

INTERSECTION IMPROVEMENTS and VILLAGE CENTER DESIGN

STREET LIGHTING (LED conversion 2014/15; Gas lamps remain) NOTE +-400K conduit repairs

PLAN for AN ACCESSIBILE NEWTON Coming in 2018 ADA Coordinator Jini Fairley

STREET DESIGN GUIDE: DRAFT March 2018 with Planning Department

WASTE "SUSTAINABLE MATERIALS" MANAGEMENT Director Waneta Trabert

Curbside Operations, Recycling v. Trash

Hazardous waste, bulk waste, Curbside food waste pilot this spring

SNOW & ICE REMOVAL: "Snow Plan" (2016); Shoveling Ordinance (2017), Fees TBD

DPW/ DEPARTMENT OF PUBLIC UTILITIES

DPU Director Ted Jerdee

WATER: 5th year of 20 year water system Rehabilitation Plan SEWER: 5th year of 10 year sewer system Rehabilitation Plan

Septic Elimination goal; Require point of sale service line inspections/ repair (2018) STORMWATER:

2ND Year of 20+ year *Stormwater Infrastructure Improvement Plan* (SIIP) Includes water quality improvement plan (in progress)

UTILITY GRANTS of LOCATION: Gas, Electric, Wireless

DPW/ Engineering

WIRELESS ATTACHMENTS TO POLES in the PUBLIC WAY

Peer review (2017), (Set Fees, State Enabling, Design Guidelines, Ordinances by April) Discuss establishing a Utilities Commission

PUBLIC BUILDINGS DEPARTMENT:

Commissioner Josh Morse

Designer Selection & Design Review Committees (Charter provision/ Ordinances)

Design and Construction Guidelines for Sustainability 2017 (striving toward net zero)

SCHOOL REBUILDING PLAN: Review/assess since purchasing Aquinas

Projects underway: CABOT, LINCOLN-ELLIOT/ AQUINAS

FIRE STATIONS: 4 & 7 (2011) renovated; 3HQ (2017) & 10 (2015) new; two more to go.

POLICE HQ Feasibility/ site assessment study approved

DPW/ PARKS: Operations Centers @ Elliot, Crafts & Rumford

SENIOR CENTER, LIBRARY (Design review this spring), ARCHIVES, CITY HOUSING

ENERGY / SUSTAINABILITY

Sustainability Director Ann Berwick Energy Project Manager Bill Ferguson

ENERGY PURCHASING – Newton Power Choice

CLEAN ENERGY: SOLAR Phase III (Review this winter) ...

Green Communities Municipal Energy Reduction Plan (*Review 2017 Report*), Fleet plan, Zoning Zoning Reform (Development Standards; Criterion #5; with ZAP/LU Planning – Coord.w/ Engineering) CLIMATE ACTION PLAN *to be developed* by 2018 (+ several other departments)