

**Community Preservation Act Funds  
Current Status of Active Funded Projects**

Fiscal Year	Project Title	Address	Funding Category	CPA Funding Appropriated	Total Expended to Date	CPA Funds Remaining	Notes on Progress
FY22	Athletic Fields Improvements	Four to Six Sites (See Project Website)	Recreation	\$420,000	\$134,962	\$285,038	Work in progress - Parks and Rec working with two consulting firms who will share the design work
FY21	Coleman House Senior Housing Preservation	677 Winchester Street, Newton Highlands	Community Housing	\$4,214,622	\$3,793,160	\$421,462	Work in progress - Funding expended up to 10% hold back
FY21, FY23	Commonwealth Avenue Carriageway Redesign	Auburndale - Charles River to Lyons Field	Recreation	\$523,002	\$370,850	\$152,152	Design work in progress - Adnl Funding approved Aug 8
FY16, FY17	Crescent Street Site Assessment, Feasibility and Design	70 Crescent Street, Auburndale	Community Housing/Recreation	\$360,000	\$225,403.00	\$134,597.00	Project on hold since 2018.
FY21	Gath Memorial Pool Feasibility Study	256 Albemarle Road Newtonville	Recreation	\$60,000	\$58,700	\$1,300	Project Underway - Bargmann Hendrie + Archetype chosen to complete work.
FY23	Gath Memorial Pool Enhancements - Phase II	256 Albemarle Road Newtonville	Recreation	\$486,500	\$0	\$486,500	Bargmann Hendrie + Archetype will complete once Phase I finalized
FY19, FY21	Golda Meir House Senior Housing Expansion (Stanton Avenue)	160 Stanton Ave, Auburndale, MA 02466	Community Housing	\$4,494,857	\$4,045,371	\$449,486	Project underway - Four requisitions to date and have used all funding except 10% retainage
FY21	Grace Episcopal Church Tower Restoration	70-76 Eldredge Street, Newton Corner	Historic Resources	\$1,433,000	\$1,022,254	\$410,746	Work wrapped up for the winter. Anticipated completion Spring 2023. Preservation Restriction drafted and sent to applicant for review.
FY19, FY21	Haywood House Senior Housing Development	Jackson Road (behind 83-127 Kennedy Circle), Newton Corner, MA 02458	Community Housing	\$3,077,900	\$2,769,910	\$307,990	Project 25% complete - have used all funding except 10% holdback to date
Multiple	HISTORIC BURYING GROUNDS 3, East Parish Burying Ground	Newton Corner, MA 02458	Historic Resources	\$208,700	\$164,454	\$44,246	Retaining wall work complete, replacement fencing in progress
FY23	Jackson Homestead Basement Rehabilitation, Phase I	537 Washington Street, -2458	Historic Resources	\$75,000	\$0	\$75,000	City Council approved funding Oct. 3, 2022.
FY21	Jackson Homestead Fence Replacement	537 Washington Street, -2458	Historic Resources	\$28,990	\$2,200	\$26,790	Project originally delayed to 2022 - now working with new vendor and waiting for new proposal
FY22	Levingston Cove Improvements Project	Crystal Lake, Lake Avenue, Newton Highlands	Open Space/Recreation	\$1,440,344	\$0	\$1,440,344	Groundbreaking scheduled for Tuesday Dec. 13
FY22	New Art Center/Church of the Open Word Restoration	19 Highland Avenue, Newtonville	Historic Resources	\$94,600	\$0	\$94,600	Funding Approved Oct. 2021, Grant Agreement signed and waiting for applicant to submit requests for reimbursement
FY23	Newton Affordable Housing Trust	Various	Community Housing	\$1,948,056	\$0	\$1,948,056	Project funding chartered by City Council - anticipate vote on recommendation on Oct. 17
FY22	Newton Architectural Survey, 1940-1972	Various	Historic Resources	\$17,500	\$0	\$17,500	Project bidding complete - City working on contracts with MHC and consultant. Expect to start work by early Nov. 2022
FY18	NEWTON CEMETERY Whipple-Beal Cast Iron Fence	791 Walnut Street, Newton Center, MA 02459	Historic Resources	\$60,000	\$54,000	\$6,000	Final Report Approved; Preservation Restriction sent to MHC for final signatures
FY22	Newton Community Farm	303 Nahanton Street, Oak Hill	Historic Resources	\$88,554	\$0	\$88,554	Public Buildings gathering bid information on water infiltration repairs
FY20	NEWTON CONSERVATORS, Conservation Restrictions (Kessler Woods)	200 Vine Street (bordered by La Grange St.), Chestnut Hill, MA 02467	Open Space	\$15,000	\$0	\$15,000	On hold pending completion of Conservation Restriction
FY04, FY06, FY09, FY14, FY15	Newton HOMEBUYER ASSISTANCE Program, Phases 1-5	Citywide	Community Housing	\$3,209,050	\$2,584,958	\$624,092	In Progress
FY22	Nonantum Village Senior Housing Preservation	241 Watertown Street	Community Housing	\$500,000	\$246,290	\$253,710	Roof work complete, HVAC equipment purchased
FY20	PIGEON HILL TRAIL (Riverside Greenway) Design	Connecting Evergreen Street to Lasell Boathouse to Charles Street in Auburndale, including two underpasses under Interstate 90	Recreation	\$50,000	\$3,737.93	\$46,262	10/4/22 - Working with MassDOT to coordinate design/build contract with upcoming work on I90 and would like to use CPA funding to integrate this project into the larger construction work. Anticipate requesting a time extension for this work.
FY20	Webster Woods/ 300 Hammond Pond Parkway (Land Acquisition)	300 Hammond Pond Parkway, Chestnut Hill, MA 02467	Open Space	\$15,740,000	\$15,219,426	\$520,574	Includes both purchase funds and legal fees. Remaining funds include legal fees and discount received from bond sale; Conservation Restriction in Progress.
FY22	West Newton Army Affordable Housing Development	1135 Washington Street	Community Housing	\$3,000,000	\$0	\$3,000,000	City Council approved funding July 11, 2022. Grant Agreement to be drafted
<b>Project Totals</b>				<b>\$41,545,675.00</b>	<b>\$30,695,675.79</b>	<b>\$10,849,999.22</b>	