

CITY OF NEWTON  
Department of Public Works  
ENGINEERING DIVISION

MEMORANDUM

To: Alderman Mark Laredo, Land Use Committee Chairman

From: John Daghlian, Associate City Engineer

Re: Special Permit – 403-405 Parker Street

Date: September 3, 2015

CC: Lou Taverna, PE City Engineer  
Linda Finucane, Associate City Clerk  
Alexandria Ananth, Chief Planner  
Stephen Pantalone, Sr. Planner

---

In reference to the above site, I have the following comments for a plan entitled:

*Site Plan  
403-405 Parker Street  
Newton, MA  
Prepared by: RAV & Associates, Inc.  
Dated: 7-1-'15*

*Executive Summary:*

The proposed plan indicates that the existing two-family dwelling will be relocated on the site with a new foundation; and a new 2.5 story two-family unit is to be built with new water, sewer and on site drainage improvements. The existing driveway will be closed and a new one will be located towards the northern property line, and the sidewalk along the entire frontage will be replaced. The plan shows on site drainage improvements via a collection and infiltration units, however; no drainage report was available at the time of this review.

Drainage:

1. A drainage analysis needs to be performed based on the City of Newton's 100-year storm event of 6.6-inches over a 24-hour period. All runoff from impervious areas need to be infiltrated on site, for the project. The design of the proposed on site drainage system needs to comply with the MassDEP Stormwater Regulations and City Ordinances.
2. An additional on-site test pit needs to be performed for the proposed drainage system along the southern property line as this system is over 25-feet from the test pit performed at the front of the lot.
3. An Operations and Maintenance (O&M) plan for Stormwater Management Facilities needs to drafted and submitted for review. Once approved the O&M must be adopted by applicant, incorporated into the deeds; and recorded at the Middlesex Registry of Deeds. A copy of the recording instrument shall be submitted to the Engineering Division.
4. It is imperative to note that the ownership, operation, and maintenance of the proposed drainage system and all appurtenances including but not limited to the infiltration units, catch basins, and pipes are the sole responsibility of the property owner(s).

Construction Management:

- A construction management plan is needed for this project. At a minimum, it must address the following: staging site for construction equipment, construction materials, parking of construction worker's vehicles, phasing of the project with anticipated completion dates and milestones, safety precautions, emergency contact personnel of contractor. It shall also address any anticipated dewatering during construction, site safety & stability, and impact to abutting properties.

Environmental:

1. Has a 21E investigation & report been performed on the site, if so copies of the report should be submitted the Newton Board of Health and the Engineering Division.

2. Are there any existing underground oil or fuel tanks, are they to be removed, if they have been evidence should be submitted to the Newton Fire Department, and Newton Board of Health.

Sewer:

1. The existing water & sewer services to the building shall be cut and capped from the main and be completely removed from the site then properly back filled with Controlled Density Fill (CDF Excavatable Type I-E). The Engineering Division must inspect this work; failure to having this work inspected may result in the delay of issuance of the Utility Connection Permit.
2. With the exception of natural gas service(s), all utility trenches with the right of way shall be backfilled with Control Density Fill (CDF) Excavatable Type I-E, detail is available in the city of Newton Construction Standards Detail Book.
3. All new sewer service and/or structures shall be pressure tested or videotaped after final installation is complete. Method of final inspection shall be determined solely by the construction inspector from the City Engineering Division. All sewer manholes shall be vacuum tested in accordance to the City's Construction Standards & Specifications. The sewer service will NOT be accepted until one of the two methods stated above is completed. All testing MUST be witnessed by a representative of the Engineering Division. A Certificate of Occupancy will not be recommended until this test is completed and a written report is received by the City Engineer. ***This note must be added to the final approved plans.***
4. All sewer manholes shall be vacuum tested in accordance to the City's Construction Standards & Specifications. The sewer service will NOT be accepted until one of the two methods stated above is completed. All testing MUST be witnessed by a representative of the Engineering Division. A Certificate of Occupancy will not be recommended until this test is completed and a written report is received by the City Engineer.

Water:

1. All water connections shall be chlorinated & pressure tested in accordance to AWWA and the City of Newton Construction Standards and Specifications prior to opening the connection to existing pipes.
2. Approval of the final configuration of the water service(s) shall be determined by the Utilities Division, the engineer of record should submit a plan to the Director of Utilities for approval.

General:

1. All trench excavation contractors shall comply with Massachusetts General Laws Chapter 82A, Trench Excavation Safety Requirements, to protect the general public from unauthorized access to unattended trenches. Trench Excavation Permit required. This applies to all trenches on public and private property. *This note shall be incorporated onto the plans*
2. All tree removal shall comply with the City's Tree Ordinance.
3. The contractor is responsible for contacting the Engineering Division and scheduling an appointment 48 hours prior to the date when the utilities will be made available for an inspection of water services, sewer service, and drainage system installation. The utility is question shall be fully exposed for the inspector to view; backfilling shall only take place when the City's Inspector has given their approval. *This note should be incorporated onto the plans*
4. The applicant will have to apply for Street Opening, Sidewalk Crossing, and Utilities Connecting permits with the Department of Public Works prior to any construction. *This note must be incorporated onto the site plan.*
5. The applicant will have to apply for a Building Permits with the Department of Inspectional Service prior to any construction.
6. Prior to Occupancy Permit being issued, an As-Built Plan shall be submitted to the Engineering Division in both digital format and in hard copy. The plan should show all utilities and final grades, any easements and final grading. *This note must be incorporated onto the site plan.*
7. All site work must be completed before a Certificate of Occupancy is issued. *This note must be incorporated onto the site plan.*

Note: If the plans are updated it is the responsibility of the Applicant to provide all City Departments [Conservation Commission, ISD, and Engineering] involved in the permitting and approval process with complete and consistent plans.

If you have any questions or concerns please feel free to contact me @ 617-796-1023.